

Royal Wootton Bassett and Cricklade Local Highway and Footway Improvement Group (LHFIG)

Date of meeting: Wednesday 19<sup>th</sup> July 2023. Microsoft TEAMS. Chair – Councillor Bob Jones, Highways Officer – Steve Hind

Notes taken by Steve Hind

	Item		Actions and recommendations	Who
1.	Attendees	Cllr Bob Jones (Chair), Cllr Allison Bucknell, Cllr Jacqui Lay, Cllr Steve Bucknell, Geoff Greenaway (Purton), Kevin Woolnough (Tockenham), Mo Suleman (Lydiard Millicent), Rupert Pearce (Broad Town), Jim Gunter (Broad Hinton), Jonathan Hill (Cricklade), Steve Hind (Wiltshire Council - Highways Principal Engineer), Martin Cook (Wiltshire Council – Highways).  Cllr David Bowler, Cllr Mary Champion.	Area Board to note	AB
2.	News and Updates	Bob Jones described a proposal to allocate approximately £30k of existing budget to dropped kerb schemes within the Community Area. Each Parish/ Town Council to submit one Highways Improvement Request form in the usual way to <a href="LHFIGrequests@wiltshire.gov.uk"><u>LHFIGrequests@wiltshire.gov.uk</u></a> with clear descriptions of locations considered to benefit from dropped kerbs.  A methodology to manage and prioritise future LHFIG requests will be distributed in advance of the next LHFIG meeting.	Budget allocation up to £30k for dropped kerbs agreed.	



3. CATG/ LHFIG	See attached.	Area Board to note	AB
Budget			
4. Top 5 Priorit	y Schemes (A List)	<u> </u>	
Item	Latest Update	Actions and recommendations	Who
11-21-2	Site meeting with Milestone undertaken. Dropped kerbs without road closure will be	Completed.	
Bradenstoke Submitted 19/02/21 Dropped kerbs	implemented across Boundary Close and St Mary's Close.  Scheme implemented. Cost £7834. PC contribution 25%.	Issue to be CLOSED	
11-22-16 Cricklade Submitted 03/08/22	Chelworth Crossroads Improvements Proposal for signing and road markings completed and distributed to Cricklade TC for consideration.	Noted that works pack has been issued to Milestone.	
05,05,22	Agreed that proposal is to be implemented to try and start to address the issues. Overall costs up to £3k will have no contribution from Cricklade TC.		
	Works pack submitted to Milestone for programming.		
11-22-10 Clyffe	The Barton. Request for signs and road markings	No action. Move to Priority B	
Pypard and	No realistic solution available.		
Bushton	Further TEAMS meeting to be arranged. Allison Bucknell, Martin Cook, Steve Hind.		



Submitted 10/07/22	Cost estimate approx. £900 for warning sign and 'slow' marking on SW approach to Rebbell Cottages.  Implementation can be arranged once 25% contribution from PC of up to £250 is	
11-21-8 Purton, Manor Hill Submitted 23/06/21	available.  Request for speed reduction. PC 25% contribution agreed.  Site work for Speed limit review undertaken.  Report being completed for distribution to Purton PC for consideration. The assessment shows 40mph between Purton and Lydiard Millicent.	Bob Jones to write to Highways (Dave Thomas) to request for Atkins recommendation to be overruled.
	Cost for traffic order process and implementation approx. £8k Purton PC want 30mph between Purton and Church End but this is not considered acceptable in the report. Purton PC to make request via email to enable further consideration.	
	PC request sent to Atkins for further consideration. Atkins have reviewed and the original review is considered correct, consistent with the approach taken within Wiltshire.	
. Update on P	riority B issues:	
11-21-10 Broad Hinton	Investigation being undertaken regarding signage and road marking improvements.  These have been shared with the Parish Council.	Noted that confirmation of completion is required.



Submitted 14/08/21	It was noted that there was the sunfacing wealt planned at this anat are a Officers to lining	
4/UO/Z I	It was noted that there may be surfacing work planned at this spot soon. Officers to liaise	
	further to establish most cost-effective approach to implementation.	
Extension to		
50mph from	Signing completed. However, road markings not implemented because the maintenance	
Elm Cross to	surfacing work was not undertaken at this location.	
beyond		
Winterbourne	It is understood that maintenance surfacing work was undertaken and the road marking	
Bassett	amendments were overlooked by the organiser. Revised road markings will now have to	
turning.	be undertaken from April under the Milestone contract.	
	Road markings on Milestone programme for end of June. Confirmation of completion	
	required.	
11-22-1	Collision info obtained and initial site visit undertaken. One injury collision within the	Concern raised around the
Lydiard	latest 5-year period.	overgrowth of hedges at
Millicent		Greenhill Crossroads which are
Submitted	Site meeting undertaken with Parish rep to discuss. Traffic calming features already in	affecting visibility.
04/02/22	place. Investigation for SIDS to be undertaken.	I I I I I I I I I I I I I I I I I I I
Greenhill		Lydiard Millicent PC to write to
Crossroads	Parish Council to confirm commitment to contribution and to request traffic survey	landowners to request hedge
speed	metrocount to enable speeds to be monitored before SID installation.	cutting.
reduction	metrocount to chable specus to be monitored before 315 instanation.	
	SH has identified location of SID and sent to PC for consideration. Not to be within 100m	
	of speed limit terminal point. Installation can be undertaken with assistance from Area	
	office if necessary.	



	Parish Council to request traffic survey metrocount to enable speeds to be monitored before SID installation.	
	The PC have requested a Metro count. SH to establish when the metro count information will be available.	
	Apparently commissioned within a batch of surveys to be undertaken during the Summer.	
11-20-06	Scheme to be funded by Latton PC £10K budget	Progress implementation.
C114 Water Eaton	Site meeting undertaken with Bob Jones to establish a proposal.	Move to Priority A
Submitted	Initial proposal suggested not approved.	
20/03/2020	Further request to investigate build outs.	
Gates, signs and road	Wiltshire Council will not allow build outs in unlit areas or on derestricted roads. Bob Jones to discuss with Parvis.	
markings	No engineering resolution had been identified. A speed limit review was considered	
	unlikely to result in a reduction in the limit, however Bob Jones would go to the Parish to ask whether they wish to follow that route.	
	Parish Council have requested speed limit review which has been ordered via Atkins. It was confirmed that the Parish had agreed to contribute 25% of the costs.	
	Atkins have completed review with recommendations of part 50mph and part 40mph.  Sent to PC for consideration bearing in mind Biomethane Castle Eaton Ltd application	
	and potential change to traffic volumes.	



	PC have requested changes to be implemented. Advert schedule sent to Traffic Orders team. Advert from 13 <sup>th</sup> April to 8 <sup>th</sup> May.	
	If there are no objections to the advert, the implementation can be progressed.	
	Some concerns requiring response resolved. Implementation to be progressed.	
11-22-02 The Elms/ Washpool	Speed reduction.	Noted that works package submitted to Milestone.
Submitted 04/02/22	Teams meeting undertaken with Parish Council. Issue highlighted and some suggestions made to improve signing and road markings.	
	Scheme design and cost estimate distributed to Parish Council for consideration.  Approved by Parish Council 25% contribution.  Submitted to Milestone for programming.	
11-22-08 Cricklade	Damaged verge. Site review complete. Implementation considered to be difficult and expensive. Possibility of strengthening kerb by laying honeycomb mesh on top of suitable	Martin Cook to investigate/ progress.
North Wall Submitted 04/04/22	foundation. Martin Cook to progress.	Budget allocation up to £10k agreed.
11-23-08 Lydiard Millicent	SH / Mo Suleman. Teams meeting undertaken.  SH has carried out site visit. Current speed limit order 30mph. Street lighting not correct	30mph signs can be installed as street light spacing doesn't comply with 30mph by virtue of
Common Platt safety	spacing. Further discussions required.	street lighting.



Submitted 14/02/23		Further discussion required. SH/ Mo Suleman. Budget allocation up to £10k agreed.
11-21-01 Lyneham Visibility at Tesco Submitted 19/02/21	Being assessed. Possible low-cost lining scheme, Removing edge line and including H bar in front of access.	Allison Bucknell to discuss with PC to find out whether a solution is still required.
11-23-12 Purton Stoke, speed reduction Submitted 02/09/22	Signing and road marking scheme being developed and to be shared when complete.	The PC want speed reduced. Speed limit review to be considered. Budget allocation up to £10k agreed
11-22-14 Broad Hinton Junction signing Submitted 22/08/22	Give way sign obscured by hedge growth. Maintenance required to cut hedge which is encroaching into the carriageway. Give Way sign can be relocated up to 12m from the give way lines.	Martin Cook to investigate hedge cutting.



1	ongoing.	ble carriageway. Discussions		
itisation of issure prioritisation	issues below should any priority A/B issues b	e completed		
SHES	PRIORITY 1		PRIORITY 2	
d Town	11-23-4 40mph speed limit requent northwards) PC to arrange metric speeds.	•		
	11-23-4 40mph speed limit requence northwards) PC to arrange metric speeds.  11-22-15 Youth Hostel to be remarkin Cook meeting with PC a	oved from signs		



11-23-14 Review of disabled parking bays	
11-22-7 traffic calming	
11-23-09 Speeding outside the Church	
11-23-2 Hook, C414/ Hook Street	11-23-5 Hook, pedestrian safety
11-22-9 Mustang Way, Moulden View – No waiting	
11-23-6 Speed of vehicles along Whitehill Lane	11-22-13 Community garden nature reserve – ROW issue
aid for by Town/ Parish Councils	
	11-22-7 traffic calming 11-23-09 Speeding outside the Church 11-23-2 Hook, C414/ Hook Street  11-22-9 Mustang Way, Moulden View – No waiting 11-23-6 Speed of vehicles along Whitehill Lane



8.	Date of Next Meeting		
	Wednesday 11 <sup>th</sup> October 2023 (Bob Jones requested a face to face meeting)	Area Board to note	AB
	Further meeting dates agreed:		
	Wednesday 10 <sup>th</sup> January 2024		