

AGENDA SUPPLEMENT 1

Meeting: Amesbury Area Board

Place: [Online Meeting](#)

Date: Thursday 24 September 2020

Time: 7.00 pm

The Agenda for the above meeting was published on 16 September 2020. Additional documents are now available and are attached to this Agenda Supplement.

Please direct any enquiries on this Agenda to Tara Shannon, of Democratic Services, County Hall, Bythesea Road, Trowbridge, direct line 01225 718352 or email tara.shannon@wiltshire.gov.uk

Press enquiries to Communications on direct lines (01225)713114/713115.

This Agenda and all the documents referred to within it are available on the Council's website at www.wiltshire.gov.uk

6 **Updates from Partners and Town/Parish Councils (Pages 1 - 2)**

Army Basing Update

DATE OF PUBLICATION: 24 September 2020
--

ARMY BASING PROGRAMME (ABP) UPDATE: AMESBURY AREA BOARD 24 SEP 20

PROGRAMME UPDATE.

- Barracks developments continue. CV19 effect on assets in delivery varies between +15-30% increase in time (and therefore cost). A number of assets have yet to be instructed – which will be subject to review.
- Service Families Accommodation (SFA): All housing (917 units) now complete. Larkhill housing completed and handed over early Aug 10. Site clearance/remediation Sep/Oct 20.
- Off Site Highways (OSH): Concurrent works now live on junctions in Tidworth; scheduled for completion in/by Feb 21. Awaiting Highways England start on J19A at Shipton Bellinger (delayed by achieving agreements with Hants Ccl) – currently scheduled for 27 Sep 20.
- Revised Sustainable Transport Technical Approvals. Aspiration for approval from Wilts Ccl in Jul (allowing a Sep start and completion by Feb 21) missed. Technical Approvals for both Larkhill and Bulford remain pending.
- Intention remains for Programme to 'graduate' as soon as practical and to close NLT Mar 21.

INFRASTRUCTURE DELIVERY:

HOUSING (HEADLINES ONLY):

- New builds: 917 total. Mix of Offr & Other Ranks. 3 & 4 bedroom houses; includes some bungalows.
- **BULFORD (Plumer Estate):** 225. All houses completed/handed over; ~95% occupied. All major site work complete; minor finishing continues (open spaces, archaeology signage, boundaries).
- **LUDGERSHALL (Corunna Estate):** 242. All houses completed/handed over; ~90% occupied. Awaiting Wilts Ccl school works to progress in order to complete estate roads and tie in. Landscaping works started w/c 1 Jun 20; assessed completion ~Sep/Oct 20. Will be followed at some point by further remediation of the 'Test Track site' (revised planning approval dependent).
- **LARKHILL: (Alanbrooke Estate):** 450. All houses completed/handed over; ~70% occupied. Site strip-out and remediation ongoing. Includes byeway reinstatement/construction. Smaller compound established at Parsonage Farm (Durrington).

BARRACKS (HEADLINES ONLY):

- Key Assets: All Key Assets are now Complete.
- Non-Key Assets: Work continues non-key assets; working, technical, logistic and training infrastructure. 9 assets in delivery; ~21 not yet instructed/started (some subject to review); 1 new omitted asset.

OFF SITE HIGHWAYS (HEADLINES ONLY):

- **LUDGERSHALL (LUD):** Ludgershall Wellington Academy Toucan Crossing: Operational. On maintenance.
- **BULFORD (BUL):** Bulford Junctions (J) 15 (Rose & Crown), 16 (Salisbury Rd-Double Hedges).
 - **J 15 & 16:** Complete and in operation. Road Safety Audit (RSA) completed. Agreed remedials completed. On maintenance.
- **TIDWORTH (TID):** Tidworth Junctions (J) 22 (Ram), 36, 37, 21 (Esso Garage, Ordnance Rd, Meerut Rd), 20 (Station Rd).

- **J22:** SW¹ 7 Oct. Works suspended and traffic control removed due to sustained water levels preventing works in Bourne. Re-started 26 May 20. Completed 24 Jul. RSA3 conducted – minor issues only. Pt 2 Certified; on maintenance.
- **Js 21/36/37:** Main works SW 1 Jun 20; ETC Jan 21. Offline works completed to a point whereby traffic flow could be switched from old A338/Pennings Rd alignment to be part of new alignment; flow switched in w/c 14 Sep 20.
- **J20:** SW 18 May 2020. ETC Feb 21.
- **SHIPTON BELLINGER (Hants) (S-B):** Highways England to plan, manage and deliver. Prelims conducted June 2019. Main works delayed. ESW² 27 Sep with putative duration of 6-7 weeks – giving ETC mid Nov 20.
- **LARKHILL (LHL):**
 - Packway Roundabout. Completed 26 Apr 19. Pt 2 Certificates issue 4 Mar and now on 12 mth maintenance.
 - School Road: Additional voluntary works completed Sep 20 (minor white limning adjustment outstanding).

PLANNING:

- Cycleways/Footpaths at Larkhill and Bulford: Revised Planning Applications: LHL approved 22 May. BUL approved 18 Jun 20.
- Now in Technical Approval phase: (Details As At 16 Sep 20).
 - LHL: Tech App submitted 14 Jun 20. Initial comment from Wilts Ccl received. Being reviewed/acted on by WYG. Byeways proposals agreed by Wilts Ccl.
 - BUL: Tech App submitted ~~30 Jun 20~~ 9 Jul 20. Initial comment from Wilts Ccl received. Being reviewed/acted on by WYG.
 - Aspirational Technical Approval by ~~end Jul 20; Aug 20~~ missed. Sep 20?
- Aspirational ESW ~~Sep~~ Oct 20. Putative ETC ~~Jan~~ Feb/Mar 21.
- **BARRACKS & OTHER ENTRANCES:** Nothing to report.

SCHOOLS/PRE SCHOOL (HEADLINES ONLY):

- Larkhill - St Michaels Primary School: Opened Sep 18. School Road additional voluntary works completed.
- Ludgershall – Eagle Primary School: Delayed opening mitigated (Wellington Academy (WA)). ETC now Sep 20. School opens after Autumn half term?
- Wellington Academy: Expansion works completed.
- Avon Valley College: Completion deferred until snagging resolved.
- Early Years:
 - Tidworth new facility. Opened Feb 20.
 - Bulford replacement provision: new build deleted; will be refurbishment of existing facility.

¹ Start Works

² Estimated Start Works