Scheme	Estimate	CATG Commitment	Expenditure	Projected Spend
North Newnton Footway Phase 1	£62,964.47	£5,000.00	£64,713.76 Final	£64,713.76
Woodborough Footway	£24,000	£4,000.00	£22,750.00 Final	£22,750.00
Burbage 20 mph speed limit	£15,000 (ball park)	£5,000.00	£10,800.47 Final	£10,800.47
Pewsey Rail Station	£775.00	£0,000.00	£495.00 Final	£495.00
Pewsey Cinder Path	£785.00	£628.00	£1,022.30 Final	£1,022.30
Pewsey Swan Road	£410.90	£360.90	£293.87 Final	£293.87
East Grafton Traffic Management	£18,519.85	£750.00	£23,729.44 Final	£23,729.44
Totals	£122.455.22	£15.738.90	£123.804.84	£123.804.84

Budget £24,638.22

Projected Spend £123,804.84

Balance -£99,166.62

Contributions (details below) £109,582.81

Closing Balance £10,416.19

Contributions			
North Newnton Footway Phase 1		£15,000.00	North Newnton Parish Council – invoice issued
North Newnton Footway Phase 1		£44,713.76	Substantive Highways Fund
Woodborough Footway		£6,000.00	Woodborough Parish Council – invoice issued
Woodborough Footway		£12,750.00	Substantive Highways Fund
Burbage 20 mph speed limit		£7200.31	Burbage PC – invoice issued
Pewsey Rail Station		£495.00	Pewsey Parish Council – invoice issued
Pewsey Cinder Path		£157.00	Pewsey Parish Council – invoice issued
Pewsey Cinder Path		£237.30	Highways Central Fund
Pewsey Swan Road		£50.00	Pewsey Parish Council – invoice issued
East Grafton Traffic Management		£250.00	Grafton Parish Council – to be invoiced
East Grafton Traffic Management		£22,729.44	Highways Maintenance Fund
	Total	£109,582.81	