



Trowbridge Future High Streets Fund update

January 2023



HM Government

Wiltshire Council

A white, stylized wavy line graphic that curves under the text "Wiltshire Council".

Programme update

- **Engagement**

Successful public engagement event took place in Dec 22. Feedback is being taken into account as proposals develop.

- **Programme adjustment successful – confirmed Jan 23**

The £2.066m Market Hall allocation was distributed as follows:

- £0.46m to project 1.1 Highways
- £0.773m to project 2.1 Town Hall
- £0.833m to project 3.1 Vacant Units

Outputs and outcomes of Market Hall will be delivered through Projects 2.1 and 3.1

- **Cost inflation across most projects**

Further adjustments on scope and deliverables through liaison with DHLUC might be required

Projects update

- P1.1 – Implementation progressing, costs/deliverables are being reviewed due to inflation
- P1.2 – Costs/deliverables are being regularly reviewed due to inflation
- P1.3 – Public realm options have been agreed with Town Council
- P2.1 – End of Project Stage 2 has been signed off and Project Stage 3 (design, second-stage tender and contract) is progressing. Planning Application is ongoing.
- P3.1 – Two grants applications approved to date with more being assessed in coming weeks. 16 applications in total all at various stages

Next Steps

- Approaching the final year of delivery – project's mandate, scope and proposals have been confirmed through two extensive public engagement sessions. Further public consultation planned where required through development management (planning).
- Focus will be on delivery on the ground and capturing the outputs and outcomes.