

**Member Briefing Note:** February 2009

**WILTSHIRE COUNTY COUNCIL - MAJOR HIGHWAY SCHEMES**

**PETERSFINGER PARK & RIDE**

Scheme Development

*Planning Application*

Planning approval was given on 18<sup>th</sup> September, 2007.  
A number of conditions to be discharged (see Risks)  
Contract formally awarded to Alun Griffith Contractors Ltd

*Detailed Design*

The Contactor's designer has commenced detailed design of the facilities building.

*Procurement*

Formal award completed 10<sup>th</sup> October 2008.

Land Acquisition

Land purchases completed with all 3 landowners.

Proposed Construction Programme

Main construction started on 5<sup>th</sup> January 2009, with tree protection works being undertaken during December 2008.  
Construction programme submitted and agreed. The 12 month construction period will be reviewed due to later than anticipated start date.

Funding

Funding in place, sufficient project budget allocated.

Risks

Liaison with SDC is ongoing regarding the formal discharge of some conditions.

These include:

- Condition 2 – External building materials
- Condition 4 – Hard and soft landscaping details
- Condition 9 – Boundary treatments
- Condition 10 – Lighting
- Condition 12 – Construction Environmental Management Plan
- Condition 15 – Surface Water Drainage
- Condition 20 – Temporary site access
- Condition 21 – New Petersfinger Road details
- Condition 27/28 – Ecological – Confirmation of bat box installation