

Local Sustainable Transport Fund: Chippenham CATG Update (February 2015)

LSTF Theme	Project	Current Status
Cycle Parking	Chippenham	Revised Listed Building Consent application approved. FGW has provided the design for the revised two-tier design. Installation planned for late February 2015
Cycle Hire	Chippenham Cycle Hire	The cycle hire scheme will not now be delivered as it cannot be implemented by Brompton by the end of the LSTF project which ends at the end of March 2015
Walking and Cycling Improvements	Hungerdown Lane, Chippenham	Works are underway with construction due to take 10 weeks
	Avenue la Fleche, Chippenham	Works are underway. Construction due to take for 4 weeks
	Forest Lane to Lodge Lane, Chippenham	Construction due to start 2 nd February for 10 days
	Bristol Road to Woodlands Road, Chippenham	Construction due to start on 16 th February for 4 weeks
	Link 65 Monkton Park, Chippenham	Scheme complete
	Long Close to Hardens Mead, Chippenham	Scheme now complete
	London Road to Habrels Close, Chippenham	Works are complete
	Marshfield Road to Dallas Road, Chippenham	Design work being undertaken on this scheme, although a scheme will not be implemented within the LSTF period. It is hoped that the scheme will be implemented with LTP money in 2015/16
	Long Close to Baydon's Lane, Chippenham	Land ownership issue. A scheme will not be implemented within the LSTF period
Walking and Cycling Signage	Wayfinding Study and sign implementation	Chippenham Wayfinding report is complete. Two totems with map style designs are being designed. It is planned for the foundations to be installed in mid-February with the totems following at the end of February
Rail Service Improvements	Trans Wilts Rail Service	Data suggests that 160,000 passengers will use the Trans Wilts service this year