Chippenham Station Hub



Strategic Economic Plan Submission

In early 2014 a concept masterplan for the Station Area was produced in partnership between the SWLEP, Wiltshire Council, and Network Rail. The masterplan included the following aims:

- enhance car parking
- meet needs of growing town
- create a sense of arrival
- improve commercial attractiveness
- aligning with the electrification programme
- aligning with masterplan for Chippenham

The concept scheme was costed at £34m (£16m grant funding was requested)



DFT Retained Scheme


- The scheme was successful in being allocated conditional funding
- The scheme was designated as a 'Retained Scheme' which means further requirements need to be met prior to receiving full grant allocation
- Development of a business case is required which takes into account the methodologies used by central government and clearly shows economic impact and benefit
- Department for Transport (DFT) agreed to allocate £350k for project development
- Needed to revise original concept due to local changes (Langley Park, Hathaway Retail Park, Wiltshire College, etc.).



Project Development

WSP Parsons Brinkerhoff instructed to develop options that:

- Support the enhancement of current car parking provision around Chippenham station
- Release land for development (retail, commercial and residential)
- Deliver public realm improvements by creating a station square
- Deliver access improvements between the station and the town centre
- Address north south severance issues created by the railway



Viability Assessment

High level analysis of the options completed by GVA Bilfinger indicates further work is required to improve viability. Focus will centre on:

- Development mix office, retail and residential mix
- Parking solutions underground, surface, multi story
- Affordable housing element
- Expectations of residual land value from land owners
- Return on Investment / attracting a development partner



Next steps

Timescales

- Business Case / Project Development Work 2017/18
- Preparation and submission of planning application 2017/18


DFT Requirements/approval

Compliant Business Case indicating the project is value for money.



GWR Proposal

- Great Western Railway (GWR)
 investing in ticket gatelines in
 2017. Opportunity to complete
 gatelines as part of wider station
 improvement with improved
 ticket office, retail, and access
- Station improvements are a key part of the Hub project and the proposal secures their early delivery – getting the ball rolling on the Hub project at same time
- Joint funding package proposed using retained scheme funding (part of existing allocation)





Outputs


Station Improvements

- 1. Gatelines
- 2. Ticket office relocated
- 3. Retail unit relocated

Access Improvements

- 4. North side lift
- 5. Forecourt works








Business Case

- DfT has agreed in principle to joint funding using retained scheme funding
- A standalone Business Case for SWLEP, but not DfT, approval will be required
- The Business Case would still follow the SWLEP Assurance Framework. A summary of the 5 case approach is to the right.

Five Cases	Scheme Contribution
Strategic Case	 Station improvements will be a catalyst to successful regeneration of the area (eg Exeter Central). Improved security, retail and customer experience will help demonstrate market and improve Hub viability. Reduced severance across the railway with a new lift on the public footbridge and improved access to the station itself.
Economic Case	WebTAG compliant appraisal to be undertaken and independently assessed
Financial Case	 Funding package of £1.1m from GWR and circa £2m from retained scheme funding. Approx. £1.9m from GWR and LGF for station improvements in 2017/18. Approx. £1.1m from LGF towards access improvements – circa £0.2m towards design in 2017/18; remainder in 2018/19.
Management Case	GWR will manage the design and implementation of the works. Delivery of station improvements in 2017/18. Access improvements follow in 2018/19.
Commercial Case	 Funding agreements will be entered with GWR in two stages as costs become clear. GWR will undertake procurement of consultants and contractors.




Process





A350 Chippenham Bypass Dualling





A350 Chippenham Bypass Improvements

- Pinch Point Scheme completed in 2015
- Bumpers Farm improvements completed in 2016
- Further improvements (Green on map) due to be completed by summer 2018 (subject to contracting).

M4 Junction 17 Improvements





M4 Junction 17 Improvements

Key Objectives –

- Reduce queue lengths on the M4 off-slips and prevent them from backing up onto the M4 mainline.
- Minimise delays at the junction, specifically on the M4 off-slip eastbound in the AM peak and M4 off-slip westbound in the PM peak.
- Reduce the total amount of collisions and accidents that occur at the junction.
- Improve the capacity of the junction to mitigate congestion impacts of future development.

Timescale -

 Improvements due to be completed by summer 2017 (subject to contracting).