

Schemes in progress Chippenham CATG 27th January 2014

Street / Area Location	Town / Village	Issue No	Scheme Description	Actions & Notes	Score
Sheldon Road, Chippenham	Chippenham	1591	Improve pedestrian safety under the bridge on Sheldon Road	Vast majority of works complete. Signs to be installed in next 7 days	50
Lowden Tunnel, Chippenham	Chippenham	2062	Pedestrian Safety	<ul style="list-style-type: none"> • See archive issue 478 • Directional LED lighting into the tunnel agreed. Cost £775. Cost increase to lighting improvements. These should take place in next 4 – 6 weeks • Shuttle working signals and pedestrian footway within the tunnel - estimated minimum cost £50,000. • The bids to the Substantive Highways Fund in 2012 & 2013 for shuttle signals were not successful. • CATG agreed that a third bid to the Substantive Scheme will be rejected without specialist feasibility study. The group agreed to recommend funding of £5,000 is allocated for a feasibility study • Issued brief for feasibility study results due back by the end of March. MR to update at next meeting 	43
Langley Road, Chippenham	Chippenham	2086	Improve pedestrian safety. There is no footway provision on the Cliff House side of the road.	<ul style="list-style-type: none"> • 90% complete, sign work to be done in the next week • CATG agreed better communication between Balfour Beattie & Scottish & Southern would be welcomed 	43

Schemes in progress Chippenham CATG 27th January 2014

Street / Area Location	Town / Village	Issue No	Scheme Description	Actions & Notes	Score
Cuttle Lane, Biddestone	Biddestone & Slaughterford	2407	Design changes to junction	<ul style="list-style-type: none"> Highways Engineers propose that the grass area is removed and the junction squared off to address speed. As this will be a major scheme, a bid to the Substantive Fund is required Estimated costs approx. £30,000 Bid to Substantive Scheme 2013 was unsuccessful CATG agreed that a second bid to the Substantive Scheme will be rejected without a feasibility study. The group agreed to recommend funding of £2,000 is allocated for a feasibility study Topographical survey completed 	15
Grove Lane, Kington St Michael	Kington St Michael	2467	Traffic calming, relocation of 30mph signs	Work is in progress	
Kington St Michael Road, Kington Langley	Kington Langley	2618	Footway extension	Parish Council confirms agreement for low fencing	25
New Road, Chippenham	Chippenham	2905	Improvements to zebra crossing	<ul style="list-style-type: none"> Resurfacing will be main element of this scheme Work scheduled to begin in May 2014 	

Schemes in progress Chippenham CATG 27th January 2014

Street / Area Location	Town / Village	Issue No	Scheme Description	Actions & Notes	Score
Pewsham Way, Chippenham	Chippenham	3053	Improved signage	Order issued awaiting date for implementation	44
C86 Foscote, Grittleton	Grittleton	3081	Traffic calming	Order issued awaiting date for implementation	
Speed awareness Project	Chippenham Community Area	N/A	Raise speed awareness near to local schools using poster campaign	<ul style="list-style-type: none"> • BD has had a meeting with heads of the schools (primary schools and Abbeyfield School) Charter School & Kings Lodge School • Pupils will design and print posters. Hope to launch in the next couple of months 	