# Wiltshire Online Update

Ian Robinson / Marie Nash

16th November 2021



# Wiltshire Online Programme Abstract

- Launched in 2013
- Targeted premises that were considered commercially nonviable
- No priority areas identified to date the programme is based on a gap funding model focused on the best value structure
- Partnership between Wiltshire Council and BDUK (DCMS)
- Four contracts awarded to date 3 Openreach, 1 Gigaclear
- Wiltshire Council's investment £15.5m



# Openreach Update (all contracts complete)

### Contract 1

- Total value of contract £31m of which £15m Wiltshire Council
- Over 80,000 premises upgraded to fibre of which 64,000 superfast (>24Mbps)

#### Contract 2

- Total value of contract £5m of which £500k Wiltshire Council
- Over 13,000 premises upgraded to fibre of which 6000 superfast and 4000 ultrafast (1Gb)

### Contract 3

- Total value of contract £1.5m no Wiltshire Council funding
- Over 1600 premises upgraded to ultrafast (1Gb)



# Openreach Gainshare Repayments

### Contract 1

- £1.1m December 2016 (reinvested)
- £2.1m December 2018 (reinvested)
- £3.1m December 2020
- £3.5m December 2022
- £500k March 2023

### Contract 2

- £460k September 2020
- £550k September 2022
- £550k September 2024
- £70k December 2024

#### **Total Clawback Claimed to Date**

£6.8m

#### **Forecast Clawback**

From September '22 to December '24

£5.17m



# Gigaclear Update

- Total value of contract £1.5m no Wiltshire Council funding
- Contract premises 5753 (North of Wiltshire)

## **Current Situation**

- 2763 premises upgraded to ultrafast (1Gb)
- A number of premises to be descoped (approx. 10%)
- Gigaclear are in default (targets not reached)
- Awaiting remedial plan (due December 2021)



# **Future Plans**

- Government announced £5bn Gigabit Programme (December 2019)
- Target 85% UK premises with gigabit capable broadband
- Lot 30 Wiltshire / South Glos / Swindon
- Currently at Open Market Review (OMR) stage
- Upon completion of OMR will identify premises in scope for intervention
- Providers will be encouraged to bid
- BDUK led but locally managed
- Not likely to start build for approx. 12 / 18 months
- Outcome of OMR (Intervention Area) due Spring 2022

