

## SALISBURY COMMUNITY AREA TRANSPORT GROUP (CATG)

---

### Appendix 1: Salisbury 2012/13 CATG Schemes in progress

| Street                 | Scheme Description                                                                          | Budget       | Status                                                             | Progress Update                                                                                                                                                                                                                                      |
|------------------------|---------------------------------------------------------------------------------------------|--------------|--------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Stratford Road         | Orchard House                                                                               | £7k          | Ongoing                                                            | A substantive CATG bid has been submitted for £23,000 to implement the scheme at Orchard House. A decision on the awarding of substantive CATG funding is expected by the end of August 2013. The outcome of the bid will be relayed to CATG members |
| Cherry Orchard Lane    | Footway improvement by railway bridge                                                       | £1k          | Ongoing                                                            | Awaiting a quote from Balfour Beatty (council's contractors) to undertake the footway improvements. Highways officers to chase a response from Balfour Beatty.                                                                                       |
| Various city locations | Dropped kerbs                                                                               | At least £5k | Ongoing                                                            | Awaiting a quote from Balfour Beatty (council's contractors) to construct the dropped kerbs. Highways officers to chase a response from Balfour Beatty.                                                                                              |
| Stratford Road         | Feasibility Study for a Pedestrian Crossing<br><br>outside Stratford Court Residential Home | £1k          | Scheme on hold pending implementation of residents parking scheme. | Residents Parking Zone H implementation to commence in September 2013 and will take approximately eight weeks to complete. Once implemented a further pedestrian crossing assessment will be undertaken and the results reported back to the CATG.   |