

Scheme Name	Status (pipeline, planning, onsite, completed)	Units	Start on site	Completion	Comments
On site					
East Knoyle, Bungalows	On Site	2	Sep-16	Mar-17	
Rowde Bungalows	On Site	6	Sep-16	Apr-17	
Devizes Extra Care	On Site	47	Nov-15	May-17	
In contract					
Amesbury Extra Care	Mobilisation	60	Jan-17	Mar-18	
Tenders in					
Coombe Bissett, General Needs	Tender Evaluation	4	Jan-17	Oct-17	
Durrington, Bungalows	Tender Evaluation	4	Jan-17	Sep-17	
In planning					
Bramley Hill, Bungalows	Planning	2	Feb-17	Oct-17	
Corsley Heath, Bungalows	Planning	5	Feb-17	Nov-17	
Southview	Planning	28	Feb-17	Dec-17	
Other					
Fovant, General Needs	On Hold	8	TBC	TBC	No parish support for site
Sherston	On Hold	10	TBC	TBC	s.106 delivery
Warminster Extra Care	On Hold	50	TBC	TBC	