

Cabinet area	Area board	Build Start	Cabinet Live Date	POTs to be built
Crudwell (South West)	Malmesbury	06/06/18	Estimated Q3 2019	485
Milbourne (South West)	Malmesbury	04/07/18	Estimated Q3 2019	476
Corston (South West)	Malmesbury	08/05/18	Estimated Q3 2019	452
Lea (South West)	Malmesbury	28/05/18	Estimated Q2 2019	497
Little Somerford (South West)	Malmesbury	30/07/18	24/04/19	440
Upper Minety (South West)	Malmesbury	Due Q2 2019		
Leigh (South West)	Malmesbury	10/12/18	Estimated Q3 2019	452
Dauntsey (South West)	Malmesbury	Due Q3 2019		

NB. POT stands for 'point of termination', these are placed at the boundary of your property. If and when you decide to connect your chosen provider will complete the network by running fibre from this POT to your property and install the router. A service is only available once the cabinet and POT are live.



POTs built to date	% POTs built to date
139	29%
24	5%
350	77%
457	92%
298	68%
122	27%