

**Salisbury Area Board 27 June 2013  
Community Area Transport Group Update – 2012-13 Schemes**

<b>Street</b>	<b>Scheme Description</b>	<b>Budget requirement</b>	<b>Status</b>	<b>Update 12/06/13</b>
Stratford Road	Footway by primary school – Prebendal House	Topo survey £983 + £7k	On hold	Work on hold pending consultation exercise with residents of Stratford
Cherry Orchard Lane	Footway improvement by railway bridge	£1k	Ongoing	Lining work under railway bridge complete. Footpath works to be undertaken when contractor's work programme is finalised
Various city locations	Dropped kerbs	At least £5k	Ongoing	Work is delayed due to changeover in term maintenance contractors on 1 <sup>st</sup> June. Contractor's work programme for remaining financial year is currently being finalised
Stratford Road	Feasibility Study for a Pedestrian Crossing outside Stratford Court Residential Home	£1k	Scheme on hold pending implementation of residents parking scheme.	Residents Parking Zone H implementation to commence in August 2013 and will take approximately six weeks to complete. The crossing can be revisited later this year once implementation is complete