

	Sept 05	Oct-Dec	Jan-Mar 06	Apr-Jun 06	Jul-Sept 06	Oct-Dec 06	Jan-Mar 07	Apr-June 07	July-Oct 07	Oct-Dec 07	Jan-Mar 08
Research into Super Output Area	X										
Public meeting		X									
Local meeting		X 8 Nov									
Cabinet agree site		X 18 Nov									
Feasibility study			X 17 Jan								
Management agreed by cabinet			X 24 Feb								
Meet with Governors				X 24 April	X 12 July	Steering group replaces separate meetings					
Meet with managing vol org				X 11 April		X	X	X	X	X	X
Meeting with pre-school					X 5 July	X	X	X			
Plans agreed					X 12 July						
Planning permission					X sought Aug 06						
Quarterly payments				X Q1	X Q2	X Q3	X Q4	X Q5	X Q6	X Q7	X Q8
Quarterly monitoring visit					X Monitoring visit 1 Sept	X Monitoring visit	X Monitoring visit	X Monitoring visit	X Monitoring visit	X Monitoring visit	X Monitoring visit
Start on site						X Oct					

Site meetings						Monthly	Monthly	Monthly			
	Sept 05	Oct-Dec	Jan-Mar 06	Apr-Jun 06	Jul-Sept 06	Oct-Dec 06	Jan-Mar 07	Apr-June 07	July-Oct 07	Oct-Dec 07	Jan-Mar 08
Completion								X May tbc			
Opening								X Late May 06 tbc			
Steering group meet					X Sept	X	X	X	X	X	X
District Board						X		X		X	
Publicity					X Spire FM 4 Aug X Children's Centre Day 28 Sept	X 19 Oct County event		X			
Manager training						X 30 Nov	X 31 Jan X 1 March	X	X	X	X
Quality Assurance									X Sept		
Steering group training							X 15 March				